Name of Work:Providing Chain Link Fencing to Parks at Judicial Layout in ward No-04.

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
11	Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved design and drawing of chief architect. Using 12 X 75mm galvanised flat for alround frame and 20 X 20mm galvanised forged design with square for vertical at 150mm c/c as shown in the drawing including providing forged ornamental arrowhead at top and bottom. The work is inclusive of throughing flat, square rods, placing welding all the joints, including grinding, finishing 2 coats of anticorrosive paint over one coat of metal primer. The rate is inclusive of all materials like MS. Hollow galvanized pipe, flats, forged square rods, cost of labour for all items of work cost painting, welding, cutting, grinding									
Date of Measurement:										
	Basavalingappa park Yelahanka New									
	Designer Grill fencing									
			1	6.90		1.85	12.77			
			1	6.20		1.85	11.47			
			1	4.50		1.85	8.33			
	School Side		1	9.20		2.45	22.54			
			1	27.70		2.45	67.87			
	From School Gate		1	30.00		1.85	55.50			
			1	30.00		2.45	73.50			
			1	13.20		2.45	32.34			
	Gate									
	Fencing		1	3.10		2.45	7.60			
			1	10.90		2.45	26.71			
			1	2.20		1.60	3.52			
			1	30.00		2.45	73.50			
			1	30.00		2.45	73.50			
			1	10.00		2.45	24.50			
			1	30.00		2.45	73.50			
			1	14.10		2.45	34.55			
			1	19.20		2.45	47.04			
			1	3.60		2.45	8.82			
			-1	1.50		0.50	-0.75			
			1	30.00		2.45	73.50			
			1	13.80		2.45	33.81			
			1	3.70		2.45	9.07			
			1	3.20		2.10	6.72			
			1	7.70		2.45	18.87			
	Gate									
	Fencing		1	2.80		2.45	6.86			
						Present Qty	**805.60**	**Sqm**	**10222.99**	**8235642.36**

Checked 24/5/19

Inside 24/5/2019

SHADAY/V
Contractor

Newzen Consultants Bangalore

Assistant Engineer 24/5/19

Asst. Executive Engineer 24/5/2019